KARIN KOMERC MD DOO
Broj: 01/230033511
Datum: 27.09.2023.
VETERNIK

karin komerc md doo
PROIZVODNJA - IZGRADNJA - TRGOVINA
Živorada Petrovića 8, 21203 Veternik
tel./fax: 021/823-800, 823-801, e-mail: office@karinmd.com; www.karinmd.com
PIB: 103726184, Matični broj: 20009233

	Naziv	Adresa	PIB	Matični broj	Tekući račun	Banka
Izvođač:	Karin Komerc MD doo	Živorada Petrovića 8, Veternik	103726184	20009233	325-9500700187404-98	OTP BANKA SRBIJA AD NOVI SAD
Naručilac:	SHANDONG LUQIAO GROUP CO. LTD OGRANAK NOVI BEOGRAD	Trg prijateljstva Srbije i Kine br.4, Novi Beograd	112302292	29508739	385-0202050005095-64	BANK OF CHINA SRBIJA AD BEOGRAD - NOVI BEOGRAD

SPECIFIKACIJA IZVEDENIH RADOVA prilog

1. Privremena situacija 853-829-2023

Za radove izvedene po ugovoru (predmet ugovora):

Modernizacija i rekonstrukcija mađarsko-srpske železničke veze na teritoriji Republike Srbije za deonicu Novi Sad-Subotica-granični prelaz (Kelebija)

Aneks br.10: Naš broj: 01/230027811 od 18.07.2023 Br. Naručioca: 2022-ERGS-XSTL-ZY-002-10 od 18.07.2023

	OSNOVICA (USD)	PDV (20%)	UKUPNO (USD)
Ukupno ugovoreni radovi (USD):	**511.085,04 USD**	**0,00**	**511.085,04 USD**
Izvedeno ukupno:	**59.699,82 USD**	**0,00 USD**	**59.699,82 USD**
Izvedeno u prethodnim:	0,00 USD	0,00 USD	0,00 USD
Izvedeno u ovoj:	59.699,82 USD	0,00 USD	59.699,82 USD
Izvedeno ukupno po stopi 0%:	**59.699,82 USD**	**0,00 USD**	**59.699,82 USD**
Izvedeno u prethodnim po stopi 0%:	0,00 USD	0,00 USD	0,00 USD
Izvedeno u ovoj po stopi 0%:	59.699,82 USD	0,00 USD	59.699,82 USD
Ukupno opravdan avans:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po preth. situacijama:	0,00 USD	0,00 USD	0,00 USD
Opravdani avans po ovoj situaciji:	0,00 USD	0,00 USD	0,00 USD
ZADRZAVANJE po svim -5,00%	2.984,99 USD	0,00 USD	2.984,99 USD
ZADRZAVANJE po prethodnim 0,00%	0,00 USD	0,00 USD	0,00 USD
ZADRZAVANJE po ovoj -5,00%	2.984,99 USD	0,00 USD	2.984,99 USD
UKUPNO ZA PLAĆANJE po ovoj specifikaciji (Obračun po srednjem kursu na dan prometa)	56.714,82 USD	0,00 USD	56.714,82 USD

Ukupno uplaćeni avans:	0,00 USD	0,00 USD	0,00 USD
Preostali avans za sledeće situacije:	0,00 USD	0,00 USD	0,00 USD

Za uplatu: PEDESETŠESTHILJADASEDAMSTOČETRNAEST i 83/100 DOLARA

Engineer / Inženjer:

Subcontractor's Engineer:
Inženjer Podizvođača:

For Subcontractors:
Za Podizvođača:

Engineer / Inženjer:

Contractor's Engineer, Supervisor:
Inženjer izvođača radova, Nadzorni organ:

Approved by Contractor
Odobreno od strane Izvođača:

Date:
Datum: 13.10.2023

Napomena: *Ovaj dokument ne predstavlja račun u smislu Zakona o PDV-u*

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		

Dodatni radovi po Aneksu br.10 - Additional works according to Annex No. 10

A The additional works of Animal passage at km 181+950 (without Backfilling work with crushed stone, BOQ No.2/1.1.8.3.3) / Dodatni radovi na prolazu za životinje na km 181+950 (bez radova nasipanja lomljenim kamenom, BOQ br.2/1.1.8.3.3)

A1	Animal passage at km 181+950 / Prolaz životinja na km 181+950	kompl	62.130,83	1,00	62.130,83	0,90	55.917,75	0,90	55.917,75	
The additional works of Animal passage at km 181+950 (without Backfilling work with crushed stone, BOQ No.2/1.1.8.3.3) / Dodatni radovi na prolazu za životinje na km 181+950 (bez radova nasipanja					**62.130,83**		**55.917,75**		**55.917,75**	

B The additional works of Architecture of the ETP building / Dodatni radovi na arhitekturi zgrade ETP-a

B1	Architecture project of the ETP building / Arhitektonski projekat zgrade ETP	kompl	54.029,52	1,00	54.029,52	0,07	3.782,07	0,07	3.782,07	
The additional works of Architecture of the ETP building / Dodatni radovi na arhitekturi zgrade ETP-a - ukupno					**54.029,52**		**3.782,07**		**3.782,07**	

C The additional works of Hydrotehnical installation of the ETP building / Dodatni radovi Hidrotehničke instalacije zgrade ETP-a

C1	Hydrotehnical installation of the ETP building / Hidrotehnička montaža zgrade ETP	kompl	31.274,23	1,00	31.274,23	0,00	0,00	0,00	0,00	
The additional works of Hydrotehnical installation of the ETP building / Dodatni radovi Hidrotehničke instalacije zgrade ETP-a - ukupno					**31.274,23**		**0,00**		**0,00**	

D The additional works of 2 gas pipeline at Km173+629 / Dodatni radovi 2 gasovoda na Km173+629

D1	Displacement of the gas pipeline due to the construction of a concrete channel and the reconstruction of the street Senćanski put / Pomeranje gasovoda zbog izgradnje betonskog kanala i rekonstrukcije ulice Senc?anski put	kompl	197.574,51	1,00	197.574,51	0,00	0,00	0,00	0,00	
D2	Part-1 Gas Pipe Diametar-250mm / Deo-1 Prečnik gasne cevi-250mm	kompl	36.543,30	1,00	36.543,30	0,00	0,00	0,00	0,00	
D3	Part-1 Gas Pipe Diametar-250mm / Deo-1 Prečnik gasne cevi-250mm	kompl	44.051,80	1,00	44.051,80	0,00	0,00	0,00	0,00	
D4	Civil works for fi 400 / Građevinski radovi za fi 400	kompl	2.687,00	1,00	2.687,00	0,00	0,00	0,00	0,00	
D5	Civil works for canal / Građevinski radovi za kanal	kompl	12.421,00	1,00	12.421,00	0,00	0,00	0,00	0,00	
The additional works of 2 gas pipeline at Km173+629 / Dodatni radovi 2 gasovoda na Km173+629 - ukupno					**293.277,61**		**0,00**		**0,00**	

E The additional works of gas pipeline at Km173+246 due to design change / Dodatni radovi na gasovodu na Km173+246 zbog promene projekta

E1	The additional works of gas pipeline at Km173+246 due to design change / Dodatni radovi na gasovodu na Km173+246 zbog promene projekta	kompl	64.922,85	1,00	64.922,85	0,00	0,00	0,00	0,00	
The additional works of gas pipeline at Km173+246 due to design change / Dodatni radovi na gasovodu na Km173+246 zbog promene projekta - ukupno					**64.922,85**		**0,00**		**0,00**	

F The additional works of Removal and restoration of Km182+000 culvert retaining wall / Dodatni radovi uklanjanja i restauracije potpornog zida propusta Km182+000

F1	Removal and restoration of Km182+000 culvert retaining wall / Uklanjanje i sanacija potpornog zida propusta Km182+000	kompl	5.450,00	1,00	5.450,00	0,00	0,00	0,00	0,00	

R.br.	Opis pozicije	Jed. mere	Jed. cena (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Količina	Iznos (USD)	Stopa PDV-a (%)
				UGOVORENO		SITUACIJA		KUMULATIVNO		
	The additional works of Removal and restoration of Km182+000 culvert retaining wall / Dodatni radovi uklanjanja i restauracije potpornog zida propusta Km182+000 - ukupno				**5.450,00**		**0,00**		**0,00**	
	Ukupno :				**511.085,04**		**59.699,82**		**59.699,82**	

Rekapitulacija ukupno izvedenih radova

Oznaka	Predmer/Vrsta	Po ovoj (USD)	Ukupno (USD)
TR-829-2023-1	Dodatni radovi po Aneksu br.10 - Additional works according to Annex No. 10	59.699,82	59.699,82
A	The additional works of Animal passage at km 181+950 (without Backfilling work with crushed stone, BOQ No.2/1.1.8.3.3) / Dodatni radovi na prolazu za životinje na km 181+950 (bez radova nasipanja lomljenim kamenom, BOQ br.2/1.1.8.3.3)	55.917,75	55.917,75
B	The additional works of Architecture of the ETP building / Dodatni radovi na arhitekturi zgrade ETP-a	3.782,07	3.782,07
C	The additional works of Hydrotehnical installation of the ETP building / Dodatni radovi Hidrotehničke instalacije zgrade ETP-a		
D	The additional works of 2 gas pipeline at Km173+629 / Dodatni radovi 2 gasovoda na Km173+629		
E	The additional works of gas pipeline at Km173+246 due to design change / Dodatni radovi na gasovodu na Km173+246 zbog promene projekta		
F	The additional works of Removal and restoration of Km182+000 culvert retaining wall / Dodatni radovi uklanjanja i restauracije potpornog zida propusta Km182+000		
Ukupno:		59.699,82	59.699,82

Popusti, depoziti, zadržavanja:	Iznos (USD):	PDV (USD):	Ukupno (USD):
ZADRZAVANJE	2.984,99	0,00	2.984,99

Rekapitulacija izvedenih radova po stopama PDV-a

Stopa PDV-a:	SITUACIJA			KUMULATIVNO		
	Osnovica (USD):	PDV (USD):	Ukupno (USD):	Osnovica (USD):	PDV (USD):	Ukupno (USD):
Izvedeno po stopi PDV-a 0,00%	59.699,82	0,00	59.699,82	59.699,82	0,00	59.699,82
Ukupno (USD):	59.699,82	0,00	59.699,82	59.699,82	0,00	59.699,82